

Path 22 West Broadway Pathway Project: UPDATED May 18th:

Released : May 18, 2015

**Contact: Brian Schilling
Phone: 307.732.8573
Email: bschilling@tetonwyo.org.**

UPDATE: May 18th

Progress Information: Construction of the new bike lane and sidewalk on the south side of West Broadway between the Y intersection and Flat Creek is ongoing. Rain in the past week has caused minor delays in the planned schedule, but crews have been making steady progress on reconstructing access driveways and intersections along West Broadway. Construction is also progressing on the segment along WY22 between the Y intersection and Spring Gulch Road, with work proceeding from the Cutty's parking area out WY22 towards Spring Gulch Road.

Road Closure Information:

The recent inclement weather has resulted in minor delays to the planned schedule for intersection closures. Virginian Lane will be partially closed starting today, May 18th, for approximately the next three weeks. The first phase will close the east side of Virginian to northbound traffic, but the west side will remain open to southbound traffic from Broadway onto Virginian Lane.

Scott Lane and West Broadway is expected to remain partially closed through May 22nd and will affect the Spring 2015 START Bus routes. Vehicular traffic is limited to one-way, north bound travel from Scott Lane onto Broadway. Detours are signed for local access and START Bus routes.

Construction on Powderhorn Lane will begin shortly after the Scott Lane/Broadway intersection is completed. Access to local businesses will be maintained throughout the closure period, either directly via a temporary access or via Scott Lane. Signage and detours will be posted to assist the public.

There will also be multiple access driveway closures during the course of the construction. Access to businesses will be maintained at all times but may require detours via temporary accesses or alternate routes. Please note that the closure dates are approximate and may change based on weather or other conditions that affect construction.

Please be aware of and obey all construction notification signage around Town as it is there for your safety and the safety of the construction workers. Additional updates will be provided regularly or as schedule changes due to weather or other circumstances are known.

UPDATE May 7th:

Progress Information: Construction of the new bike lane and sidewalk on the south side of West Broadway between the Y intersection and Flat Creek is ongoing. Crews have been making steady progress on reconstructing access driveways and intersections along West Broadway and will continue work throughout the summer. Construction is also underway on the segment along WY22 between the Y intersection and Spring Gulch Road, with work progressing from the Cutty's parking area out WY22 towards Spring Gulch Road.

Road Closure Information: There will be multiple road and access driveway closures during the course of the construction. Access to businesses will be maintained at all times but may require detours via temporary accesses or alternate routes. Please note that the closure dates are approximate and may change based on weather or other conditions that affect construction.

Scott Lane and West Broadway will be subject to a partial closure from April 26th through May 22nd and will affect the Spring 2015 START Bus routes. Vehicular traffic will be limited to one-way, south bound travel from Broadway onto Scott Lane. Detours will be signed for local access and START Bus routes.

Powderhorn Lane will be closed in both directions starting May 12th for approximately 10 days.

Access to local businesses will be maintained throughout the closure period, either directly via a temporary access or via Scott Lane. Signage and detours will be posted to assist the public.

Virginian Lane will be partially closed (similar to Scott Lane) starting May 14th for approximately 3 weeks. Vehicular traffic will be limited to one-way, south bound travel from Broadway onto Virginian Lane.

Please be aware of and obey all construction notification signage around Town as it is there for your safety and the safety of the construction workers. Additional updates will be provided regularly or as schedule changes due to weather or other circumstances are known. See the [Town of Jackson website](http://www.townofjackson.com) (www.townofjackson.com) for additional details.

The Town of Jackson thanks you very much for your understanding and apologizes in advance for any inconvenience.

Update: Progress Information: Construction of the new bike lane and sidewalk on the south side of West Broadway between the Y intersection and Flat Creek recommenced on April 20th. Crews have been working on reconstructing access driveways and intersections along West Broadway and will continue work throughout the summer. Construction is also underway on the segment along WY22 between the Y intersection and Spring Gulch Road, with the majority of work currently concentrated around the Cutty's access driveway.

Road Closure Information: There will be multiple road and access driveway closures during the course of the construction. Access to businesses will be maintained at all times but may require detours via temporary accesses or alternate routes.

It is anticipated that the intersection of Scott Lane and West Broadway will be subject to a partial closure from April 26th through May 22nd and will affect the Spring 2015 START Bus routes. Vehicular traffic will be limited to one-way, south bound travel from Broadway onto Scott Lane. Detours will be signed for local access and START Bus routes. See the [Town of Jackson website](#) for additional details.

Please be aware of and obey all construction notification signage around Town as it is there for your safety and the safety of the construction workers.